1	
2.	Gun... Kallur... line ... to ...
3.	Secun... Drenachellum
4.	Katpadi-... in Tirupati ... to beign ... the work

†2855. PROF. ... RAILWAYS ...

(a) the ... Uttar Pradesh;

(b) the estimate... so far and the explicit project... allocated ... and

(c) the proposed ... project?

THE MINISTER OF STATE ... RAILWAYS (SHRI O. RAJAGOPAL) ... details of ongoing Railway projects in Uttar Pradesh, including their costs, expenditure upto March, 2001, Budget Outlay for the current year and status is at statement (*see* below).

Target Date of Completion, wherever fixed, is given ... status of the project.

†Original notice ...

Statement

APPENDIX

On-going Railway Projects in Uttar Pradesh

Sl. No.	Name of Project	Rly.	Latest Anticipated Cost	Outlay expected to end of 2000-01	Budget Outlay for 2001-02	Status
			(Amount in Crores of Rupees)			
1	2	3	4	5	6	7
NEW LINE						
1.	Guna-Etawah	CR	337.33	275.33	25.00	Guna-Gwalior and Gwalior-Seoni sections have already been completed. Work between Seoni-Bhind (23.5 km) is targeted during 2001-02.
2.	Lalitpur-Satna & Rewa-Singrauli	CR	925.00	6.22	5.00	Work is being taken up in Phases. First Phase is from Lalitpur-Satna. Final location survey for 167 kms. from Lalitpur-Khajuraho *i.e.* stage one of Phase-I has been completed.
3.	Agra-Etawah *via* Fatehabad and Bah	CR	109.00	10.27	10.00	Final Location Survey has been completed. Part estimate sanctioned. Papers for land acquisition from Bhandai-Shamshabad for 18.4 km submitted to State Govt.
4.	Katra-Faizabad	NER	81.86	37.27	13.50	Work is progressing well. Earthwork has been completed.

1	2	3	4	5	6	7
						Saryu bridge is expected to be completed during 2002-2003.
5.	Rampur-Lalkuan-Kathgodam ROB on NH	NER	10.77	0.89	0.10	GAD is under approval of MOST. Railways portion of work will start as soon as State Govt. start their portion.
6.	Etawah-Mainpuri	NR	120.00	0.00	5.00	Requisite clearances have been obtained. Preparation of Plans & Estimates have been taken up.
GAUGE CONVERSION						
1.	Kashipur-Lalkuan	NER	58.89	55.43	2.00	Work completed and commissioned.
2.	Chhapra-Aunrihar	NER	170.93	169.91	0.10	Work completed and commissioned.
3.	Khadda-Gorakhpur	NER	102.49	93.49	9.00	Work completed and commissioned.
4.	Mathura-Achnera	NER	33.67	0.10	2.00	It is planned to do this work alongwith Kanpur-Kasganj-Mathura. Detailed estimate for the same is being updated.
5.	Gonda-Bahraich-Sitapur-Lucknow (Phase-I: Gonda to Baharaich)	NER	48.00	0.00	1.00	Requisite clearances have been obtained. Preparation of Plan & Estimates have been taken up.
6.	Gonda-Gorakhpur Loop with Anand Nagar, Nautanwa	NER	250.00	0.00	1.00	The work would be taken up after the requisite clearances

	have been obtained, action for which has been initiated.
	Work completed & commissioned.
	Work is planned to be completed in phases. Earthwork and bridge work are in progress.
	Requisite clearances have been obtained. Preparation of Plans & Estimates have been taken up.
	Earthwork and bridges are in progress. 77 minor bridges out of 193 nos., substructure of 6 major bridges out of 9 nos. have been completed. The work is being progressed as per availability of resources.
	is progressing well. The work will be completed in 2001-2002.
	Final location survey has been completed. Detailed estimate sanctioned. Arrangements are being made to take up the work.

1	2	3	4	5	6	7
3.	Gonda-Jarwal Road	NER	69.79	39.77	10.00	28.56 km. from Gonda-Colonelganj section commissined. Balanced section from Colonelganj to Jarwal Road (16.9 km) is targeted to be completed in 2001-02.
4.	Gorakhpur-Sahajanva: Phase-I Gorakhpur-Gonda	NER	61.51	0.01	1.00	Work has been temporarily pended due to low operational priority.
5.	Jarwal Road-Barhwal (Patch Doubling)	NER	23.80	0.00	15.00	Detailed estimate has been sanctioned. Preparation of plans is in progress.
6.	Ghaziabad-Hapur-Moradabad patch doubling (Phase-I)	NR	61.94	60.94	1.00	The work has been completed and commissioned. Work in Hapur yard in progress, likely to be completed during 2001-2002.
7.	Kanpur-Panki: 3rd Line (Phase-I)	NR	35.13	24.51	10.00	Earthwork and minor bridges are in progress. Contract for earthwork and minor bridges in all seven zones has been finalised and work is in progress.
8.	Muradnagar-Meerut City	NR	58.00	53.61	1.00	The entire section excluding Meerut city yard has been commissioned on 30.12.2000.

1	2	3	4	5	6	7
9.	Tundla-Yamuna Bridge	NR	35.95	27.19	5.00	The work of Tundla-Etmadpur excluding flyover will be completed during 2001-02.
10.	Utralia-Chandrauli and Sultanpur-Bandhua Kalan	NR	65.85	6.10	10.00	Final location survey has been completed. Plans have been finalised. Earthwork, minor and major bridges are in progress.
11.	Amroha-Moradabad	NR	51.41	4.25	15.00	Tenders for earthwork, minor and major bridges finalised. Work is in progress.
12.	Amroha-Kankather	NR	48.00	0.05	10.00	Final location survey has been completed. Detailed estimate sanctioned.
13.	Zafrabad-Utretia Phase-II (Zafrabad-Srikrishn Nagar)	NR	48.00	0.25	1.00	Final location survey has been completed and detailed estimate is under process. Preparation of tender papers have been taken up.
	RAILWAY ELECTRIFICATION PROJECTS					
1.	Sitarampur-Danapur-Mugalsarai including Rampur Dumra-Garhara-Barauni	ER	363.36	336.18	26.98	Work is targeted for completion in the current year.
2.	Ambala-Moradabad	NR	152.22	98.18	20.10	Ambala to Saharanpur section has been completed.

1	2	3	4	5	6	7
						Saharanpur to Moradabad which was frozen earlier has since been defrozen in Nov. 1998 and is targeted for completion by March, 2003.
3.	Khurja-Hapur-Meerut City-Saharanpur	NR	89.21	0.00	0.00	The work has been pended for the present due to lower operational priority and constraints of funds.
4.	Kanpur-Lucknow	NR	58.07	55.83	2.25	Works completed and residual jobs are in hand.
5.	Mughalsarai-Zafrabad as Phase-I of Lucknow-Mughal Sarai	NR	49.96	0.15	4.00	Work will commence after obtaining necessary clearances.
6.	Circular Railway around Lucknow area	NR/ NER	24.23	1.00	22.39	Work is targeted for completion by March 2002.

Rail Yatri Niwases in UP

†2856. PROF. R.B.S. VARMA: Will the Minister of RAILWAYS be pleased to state:

(a) the details and the present numbers of functional Railway Guest Houses/Yatri Niwases in Uttar Pradesh;

(b) whether Government propose to construct more Yatri Niwases there to encourage tourism there; and

†Original notice of the question was received in Hindi.